

TEST REPORT


Date: March 26, 2010

Company: Nawoo Tech Ltd

We hereby certify that samples of the material identified below by batch number, have been analyzed in accordance with test methods that meet and/or exceed the detection limits for fluoride, chloride, and sulfur per ASME Boiler and Pressure Vessel Code, Section V, Article 6, paragraph T-641, 1998 -2008 Editions and Addenda with the following results:

SAMPLE		RESIDUE	FLUORIDE	CHLORIDE	SULFUR
PICO COLOR CHECK DEVELOPER BATCH NO.	NPD-4 10NPD11	14.8892 G	<0.0003%BW	<0.0010%BW	<0.0040%BW

SHERWIN INCORPORATED



Robert Siegel
Laboratory Director